

Inspection Report 2

Date: May 16, 2017	Site Address: 4700 Keele St. – Farquharson Life Science	Reveal Project No: 2017037
Client: York University	Contractor: Gillam Group.	Inspector: Jeff Lainsbury
Number of workers: 5		Time of Inspection: 7:00 AM

Distribution:

Name	Company	Email
Earnest Murdoch	Gillam Group	emurdoch@gillamgroup.com
Adriano Morassutti	York University	adrianom@yorku.ca
Devin Ricalis	Priestly Demolition	dricalis@priestly.ca

Work Inspected:

Location	Description of Work
Room 233A	Precontamination - Type 3 VSF flooring removal

Air Samples:

Sample #	Type	Location	Start Time	Flow (L/min)	Duration (minutes)	Volume (L)	Result
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

Inspection Notes:

Item	Description
1.0	Sampling
1.1	No sampling performed during this inspection
2.0	Site Isolation
2.1	Type 3 enclosure has been constructed for VSF removal. All openings in perimeter walls and ceilings have been sealed with duct tape and rip-proof polyethylene. One moveable cabinet has been completely sealed with rip-proof polyethylene.
3.0	Facilities & Equipment
3.1	3 chamber decontamination facility has been properly constructed with hot and cold running water.
4.0	Negative Air
4.1	One negative air unit is providing good air pressure. Manometer located on the outside of decontamination facility shows reading below 0.2. One window has been removed and negative air unit is venting directly out of the building through the window.
5.0	Personal Protective Equipment
5.1	All workers entering site must wear a half face APR with P100 filters (or better) and disposable coveralls. These have been provided.
6.0	Other



Inspection Report

Site: 4700 Keele Street – Farquharson Life Sciences

Report #: 2

Reveal Project #: 2017037

6.1	Site has been adequately set up for Type 3 removal of vinyl sheet flooring with asbestos backing paper. Verbal permission to begin Type 3 removal was provided at 07:30
-----	---