

Inspection Report # 21



Project Reference Information

Date: August 11, 2017

Report #21

Client Name: York University

Reveal Project #2017025

Site Address: 4700 Keele Street, Farquharson Building

Project Name: Farquharson Renovation

Reveal Designate: Jeff Lainsbury

Contractor: Priestly Demolition

Time of Arrival on Site:
3:00 PM

of Workers:
2

Distribution List:

Name	Company	Email
Adriano Morassutti	York University	adrianom@yorku.ca
Earnest Murdoch	Gillam Group	emurdoch@gillamgroup.com
Devin Ricalis	Priestly Demolition	dricalis@priestly.ca

Summary of Work in Progress

Work in Progress	Location
Type 3 Visual Clearance inspection	Mechanical Room 007 – Sprayed fireproofing from bottom of mechanical shaft

Summary of PCM Sample Collection Data

Sample #	Type	Sample location	Work Area	Start Time	Flow Rate	Air Volume (L)	Result

Project Name: Farquharson Renovation

Report # 21

Site Address: 4700 Keele, Farquharson Building

Date: August 11, 2017

Client Name: York University



Itemized Inspection Report Summary

Item #	Comments
1.0	No air monitoring performed this inspection.
2.0	All site isolation remained intact during inspection
3.0	All facilities and equipment were clean and free of dirt and dust.
4.0	Two negative air units were installed, however, only one was running and it was providing good negative air pressure. Both units were exhausted directly to building exhaust ducts.
5.0	All equipment was cleaned and ready for application of lock-down agent. All tools were removed from site prior to inspection
8.0	Verbal permission to begin application of lock-down agent was provided at 3:45 PM. Air monitoring clearance is scheduled for August 13, 2017.