Inspection Report # 32



| Project Reference Information | | Date: February 20, 2018 | | |
|---|------------------------------|----------------------------------|-------------------------|--|
| Report #32 | Client Name: York University | | Reveal Project #2017025 | |
| Site Address: 4700 Keele Street, Farquharson Building | | | | |
| Project Name: Farquharson Renovation | | Reveal Designate: Jeff Lainsbury | | |

| Contractor: Priestly Demolition | Time of Arrival on Site: | # of Workers: |
|---------------------------------|--------------------------|---------------|
| | 3:00 PM | ~4 |
| | | |

| Distribution List: | | |
|--------------------|---------------------|--------------------------|
| Name | Company | Email |
| Adriano Morassutti | York University | adrianom@yorku.ca |
| Earnest Murdoch | Gillam Group | emurdoch@gillamgroup.com |
| Devin Ricalis | Priestly Demolition | dricalis@priestly.ca |

| Summary of Work in Progress | | |
|-----------------------------|---------------------|--|
| Work in Progress | Location | |
| Site isolation Fan S1/S2 | Mechanical Room 007 | |
| | | |

| Summ | ary of P | CM Sample Collection | on Data | | | | |
|--------|----------|----------------------|---------|-------|---------|--------|---------|
| Sample | Туре | Sample location | Work | Start | Flow | Air | Result |
| # | | | Area | Time | Rate | Volume | (Fibres |
| | | | | | (L/min) | (L) | /mL) |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |

Date: Feb. 20, 2018



Client Name: York University

| Itemi | zed Inspection Report Summary |
|--------|--|
| Item # | Comments |
| 1.0 | No air monitoring this inspection |
| 2.0 | Site isolation is approximately 50% complete. |
| 2.1 | Contractor has indicated that the fan unit would not be shut down during Type 3 abatement work. Reveal to review with York University. |
| 2.2 | Contractor has indicated that electrical has not been isolated from exterior of fan unit. All electrical to be disconnected prior to the start of Type 3 abatement. Any electrical that must remain active to be marked "Live" |
| 3.0 | Precontamination inspection scheduled for Feb 22, 2018. |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | <u>↓</u> |