Inspection Report # 34



Project Reference Information		Date: February 26, 2018		
Report #34	Client Name: York University		eveal Project #2017025	
Site Address: 4700 Keele Street, Farquharson Building				
Project Name: Farquharson Renovation		Reveal Designate: Jeff Lainsbury		
Contractor: Priestly Demolition		Time of Arrival on Site	: # of Workers:	
		07:00 AM	~4	

Distribution List:		
Name	Company	Email
Adriano Morassutti	York University	adrianom@yorku.ca
Earnest Murdoch	Gillam Group	emurdoch@gillamgroup.com
Devin Ricalis	Priestly Demolition	dricalis@priestly.ca

Summary of Work in Progress	
Work in Progress	Location
Type 3 Visual/Air Monitoring Inspection Fan S1/S2	Mechanical Room 007

Summ	nary of PC	CM Sample Collection Da	ata			
Sample	Туре	Sample location	Start	Flow	Air	Result
#			Time	Rate	Volume	(Fibres/mL)
				(L/min)	(L)	
001	Clearance	Type 3 Fan S1/S2	7:20	15	3000	<0.01
002	Clearance	Type 3 Fan S1/S2	7:20	15	3000	<0.01
003	Clearance	Type 3 Fan S1/S2	7:20	15	3000	<0.01

Project Name: Farquharson Renovation Report # 34

Site Address: 4700 Keele, Farquharson Building Date: Feb. 26, 2018

Client Name: York University



Itemi	zed Inspection Report Summary
Item#	Comments
1.0	Results of air sampling indicate fibre levels are below the Type 3 clearance criteria specified in Ontario Regulation 278/05. Verbal permission to start teardown of enclosure was provided at approximately 1:15 PM.
2.0	Site isolation remained intact during inspection. No breaches were noted.
3.0	Worker and waste decontamination facilities were clean and in good condition
4.0	One negative air unit was providing good negative air pressure.
5.0	All waste was removed from site prior to this inspection.
6.0	All surfaces were cleaned. Visible dust and debris was removed, and post abatement lock-down agent applied to all surfaces.
-	
-	
-	
-	
-	
-	
-	
ī	
-	
-	