



# Inspection Report 11a

Date: July 14, 2017	Site Address: 4700 Keele St. – Farquharson Life Science	Reveal Project No: 2017025
Client: York University	Contractor: Priestly	Inspector: Jeff Lainsbury
Number of workers: N/A		Time of Inspection: 7:00 AM

## Distribution:

Name	Company	Email
Earnest Murdoch	Gillam Group	<a href="mailto:emurdoch@gillamgroup.com">emurdoch@gillamgroup.com</a>
Adriano Morassutti	York University	<a href="mailto:adrianom@yorku.ca">adrianom@yorku.ca</a>
Devin Ricalis	Priestly Demolition	<a href="mailto:dricalis@priestly.ca">dricalis@priestly.ca</a>

## Work Inspected:

Location	Description of Work
Basement Corridor @ 011 (South Side)	Visual/Air monitoring clearance Inspection

## Air Samples:

Sample #	Type	Location	Start Time	Flow (L/min)	Duration (minutes)	Volume (L)	Result (fibre/cc)
001	Clearance	South Corridor @ 011		15	160	2400	<0.01
002	Clearance	South Corridor @ 011		15	160	2400	<0.01
003	Clearance	South Corridor @ 011		15	160	2400	<0.01
004	Blank	Blank					

## Inspection Notes:

Item	Description
1.0	Results of air monitoring indicate fibre levels are all within acceptable limitations as defined for Type 3 clearance under Ontario Regulation 278/05.
2.0	Site isolation remained intact during inspection. No repairs or changes were necessary.
3.0	Facilities were clean. Hot and cold running water was provided.
4.0	Two negative air units were running and providing adequate negative air pressuring during this inspection
5.0	Disposable suits were provided during inspection.
6.0	All waste was removed from enclosure prior to this inspection
7.0	Site has been adequately cleaned and decontaminated. Air samples have passed. Verbal permission to begin removal of enclosure was provided to site foreman at 12:30.